



CIVIL AVIATION AUTHORITY OF BANGLADESH
SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
(E/M DIVISION-3)
KURMITOLA, DHAKA-1229.

Approved

ANNUAL PROCUREMENT PLAN (APP)
DEVELOPMENT, REPAIR & MAINTENANCE WORKS

FINANCIAL YEAR: 2025-2026.

>>>><<<<<

Name of the Airport
Division

-: Shah Amanat International Airport, Chattogram.
:- E/M Division-3

SUMMARY

(Taka in Lakh)

Code No.	Carried Over (On going)			New Jobs			SUMMARY		
	No. of works	Estimated Cost	Budget Allocation	No. of works	Estimated Cost	Budget Allocation	No. of works	Estimated Cost	Budget Allocation
(1)	(2)	(3)	(4)	(5)	(6)	(7)	8 (2+5)	9 (3+6)	10 (4+7)
100 (Development Works)	16	7529.74	5950.53	77	14,685.00	5153.00	93	22,214.74	11103.53
3258134 (Repair & Maintenance of Aerodrome -E/M)	0	0	0	11	188.00	175.00	11	188.00	175.00
3258105 (Repair & Maintenance of Communication Equipment)	2	91.40	61.50	15	395.01	308.50	17	486.41	370.00
3258107 (Repair & Maintenance of Building)	8	303.15	264.00	9	292.00	136.00	17	595.15	400.00


23484.30 12048.53

সদয় অবগতির জন্য জানানো যাচ্ছে যে, বিষয়ভূক্ত বিমানবন্দরের ২০২৫-২০২৬ আর্থিক সালের জন্য প্রস্তুতকৃত Annual Procurement Plan (বিগত বছরের প্রশাসনিক অনুমোদন পুনঃ নবায়নসহ) কর্তৃপক্ষের (Hope) অনুমোদনের জন্য সুপারিশ করা হলো।



মোহাম্মদ ছানা উল্লাহ
সহকারী প্রকৌশলী (ই/এম)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।


নির্বাহী প্রকৌশলী (ই/এম)
ই/এম বিভাগ-৩, সিএএবি, ঢাকা।
মোঃ আল-মামুন
নির্বাহী প্রকৌশলী (ই/এম)
ই/এম বিভাগ-৩, সিএএবি, ঢাকা।


পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।
ক্রপ ক্যাপ্টেন শেখ আব্দুল্লাহ আল-বগীর
এএকডেমিসি, পিএসসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।



25.11.2025
তত্ত্বাবধায়ক প্রকৌশলী
ই/এম সার্কেল প্রকল্প, সিএএবি, ঢাকা।


প্রধান প্রকৌশলী
সিএএবি, সদর দপ্তর, ঢাকা।


পরিচালক
পরিকল্পনা, অপারেশনাল প্রশিক্ষণ, উন্নয়ন ও মনিটরিং
সিএএবি, সদর দপ্তর, ঢাকা।

মোহাম্মদ মোস্তাফিজুর রহমান
পরিচালক (পরিঃ, যোগঃ, প্রশিক্ষঃ, উন্নয়ন ও মনিটরিং)


29.12.25
সদস্য (পরিচালনা ও পরিকল্পনা)
সিএএবি, সদর দপ্তর, ঢাকা।
এয়ার কমন্ডার আবু সাঈদ মেহবুব খান
সদস্য (পরিচালনা ও পরিকল্পনা)
বেসামরিক বিমান চলাচল কর্তৃপক্ষ।

Approved

চেয়ারম্যান
সিএএবি, সদর দপ্তর, ঢাকা।
চেয়ারম্যান
বেসামরিক বিমান চলাচল কর্তৃপক্ষ
ঢাকা, বাংলাদেশ।

REVENUE BUDGET

CAPITAL EXPENDITURE (OWN FUND)

ECONOMIC CODE: 100

Approved

ANNUAL PROCUREMENT PLAN
FINANCIAL YEAR 2025-2026
Name of the Airport: Shah Amanat International Airport, Chattogram.

Ministry/Division : Ministry of Civil Aviation and Tourism
Agency : Civil Aviation Authority of Bangladesh
Procuring Entity Name & Economic Code : Executive Engineer (E/M), E/M Division-3 and Superintending Engineer (E/M), E/M Circle Project, CAAB
Project/Programme Name & Code : Capital Expenditure (Own Fund), Code: 100

Budget: Revenue
B.A for FY 2025-2026: Tk.11538.53 Lac

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Code: 100 (Development Works)																				
Priority-1 (Carried Over)																				
1	GR-1	4112318	Procurement of Conveyor belting in/c other related tools & accessories for departure baggage handling system at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	48.85	48.86	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	172
											Actual Dates		03-Oct-23	31-Oct-23	21-Nov-23	05-Dec-23	12-Dec-23	09-Jan-24		30-Jun-24
2	GR-2	4112304	Providing of Airport FOD, Grass Cut & Collect Machine, Tractor for Shah Amanat international Airport, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	496.96	52.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	180
											Actual Dates		16-Oct-23	13-Nov-23	04-Dec-23	18-Dec-23	25-Dec-23	22-Jan-24		21-Jul-24
3	WR-1	4111317	Renovation of power Distribution System of main power plant and different substations in/c related works at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	2142.24	2230.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	181
											Actual Dates		15-Jan-24	12-Feb-24	04-Mar-24	18-Mar-24	25-Mar-24	22-Apr-24		21-Oct-24
4	WR-2	4111201	Renovation & Up-gradation of cargo cold Room i/c other related works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	297.80	300.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	181
											Actual Dates		16-Jan-24	13-Feb-24	05-Mar-24	19-Mar-24	26-Mar-24	23-Apr-24		22-Oct-24
5	WR-3	4111201	Renovation & Upgradation of Departure Baggage handling system i/c incorporation of in-Line baggage screening and related works for Domestic and International departure at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	2300.92	2350.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	180
											Actual Dates		05-Nov-23	03-Dec-23	24-Dec-23	07-Jan-24	14-Jan-24	11-Feb-24		10-Aug-24
6	WR-4	4112304	Providing & Fitting/Fixing of Conveyor belt Curve Belt & roller in/c. other related tools & accessories for departure baggage handling system at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	26.91	26.91	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates		29-Jan-25	26-Feb-25	19-Mar-25	02-Apr-25	09-Apr-25	07-May-25		06-Aug-25
7	WR-5	4112318	Development of baggage dropping system i/c necessary stainless steel works over the MS sheet at arrival baggage conveyor belts at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	14.38	15.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates		09-Feb-25	09-Mar-25	30-Mar-25	13-Apr-25	20-Apr-25	18-May-25		17-Jun-25
8	WR-6	4111317	Providing & laying of main power cable, MDB and other allied works for newly constructed different type building at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	19.80	36.59	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	182
											Actual Dates		25-Feb-22	25-Mar-22	15-Apr-22	29-Apr-22	06-May-22	03-Jun-22		02-Dec-22
9	WR-7	4111317	Providing, Installation, Testing & Commissioning of IPS for Emergency power supply in different Sub-station area with related works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	15.71	15.71	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	60
											Actual Dates		06-Jun-24	04-Jul-24	25-Jul-24	08-Aug-24	15-Aug-24	12-Sep-24		11-Nov-24

Approved

S

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
10	WR-8	4111201	Up- Gradation of different size cable & Providing cable tray of PTB and other operational area by Fire Proof cable at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	43.46	43.46	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates		03-Jun-24	01-Jul-24	22-Jul-24	05-Aug-24	12-Aug-24	09-Sep-24		08-Dec-24
11	WR-9	4112316	Making, testing, Commissioning and adjusting of maintenance stair for Passenger Boarding Bridge maintenance works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	8.42	8.50	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	54
											Actual Dates		30-Dec-24	27-Jan-25	17-Feb-25	03-Mar-25	10-Mar-25	07-Apr-25		31-May-25
12	WR-10	4111201	Providing & installation of Ducting, Insulating & Jacketing in Different room in operational Building i/c other related work at SAIA, CTG.	Job	1	NCT-OTM	HOPE	CAAB own fund	31.97	36.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates		17-Dec-24	14-Jan-25	04-Feb-25	18-Feb-25	25-Feb-25	25-Mar-25		24-Apr-25
13	WR-11	4112318	Providing, fitting/ fixing & Replacement of Copper Tube of Evaporator unit i/c related works for Central Air Condition at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	87.13	10.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	27
											Actual Dates		15-Dec-24	12-Jan-25	02-Feb-25	16-Feb-25	23-Feb-25	23-Mar-25		19-Apr-25
14	WR-12	4111323	Providing & installation of Lifting pump in R/A with related work at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	98.50	98.50	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	60
											Actual Dates		13-Feb-25	13-Mar-25	03-Apr-25	17-Apr-25	24-Apr-25	22-May-25		21-Jul-25
15	WR-13	4111314	Providing Installation of Apron Mast Lighting System in/c relocation & upgradation of apron guard lighting system at Extension of passenger apron in north side and in front of Biman GSE Building at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	208.87	210.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	223
											Actual Dates		30-Dec-24	27-Jan-25	17-Feb-25	03-Mar-25	10-Mar-25	07-Apr-25		16-Nov-25
16	WR-14	4111201	Providing & Installation of new Boarding Bridge and renovation of existing visitor gallery to transform into International Departure Lounge in/c other allied works at Shah Amanat International Airport, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	1687.82	469.00	Planned Dates									
											Planned Days		0	28	21	14	7	28	98	1141
											Actual Dates		07-Feb-22	07-Mar-22	28-Mar-22	11-Apr-22	18-Apr-22	16-May-22		30-Jun-25
Priority-2																				
17	GR-3	4121201	Procurement of different type electro-mechanical tools, accessories for maintenance purposes at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	20.00	10.00	Planned Dates		20-Feb-25	20-Mar-25	10-Apr-25	24-Apr-25	01-May-25	29-May-25		27-Aug-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
18	GR-4	4121201	Procurement of spare parts for Boarding Bridge at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	85.00	85.00	Planned Dates		29-Jan-24	26-Feb-24	18-Mar-24	01-Apr-24	08-Apr-24	06-May-24		03-Sep-24
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
19	GR-5	4112304	Supply of different type electro-mechanical spare parts for Boarding Bridge at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
20	GR-6	4111201	Supply of different type belt and others components for departure conveyor belt system at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	50.00	50.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Dec-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									

Approved

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
21	GR-7	4121201	Supply of spare for Weighing Scale for TB & Cargo at Shah Amanat Int'l Airport, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	30.00	Planned Dates		01-Jun-25	29-Jun-25	20-Jul-25	03-Aug-25	10-Aug-25	07-Sep-25		06-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
22	GR-8	4121201	Supply of different type spare parts for split and package type air conditioning systems installed for different area at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	124.00	124.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		12-Jan-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
23	GR-9	4121202	Supply of spare parts for Kybom Brand Package type A/C at rooftop of operational Building at SAIA, CTG.	Job	1	NCT-OTM	HOPE	CAAB own fund	45.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
24	GR-10	4111308	Supply of different capacity submersible and centrifugal pump at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	90.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
25	GR-11	4112318	Procurement of different type Isolating Transformer & Lamp for AGL System at SAIA, CTG.	Job	1	NCT-OTM	HOPE	CAAB own fund	78.00	78.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
26	WR-15	4112303	Providing and Installation/ Replacement of different Capacity AHU, FCU etc. and related works for 4X300 ton capacity Central Air-Conditioning system at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	430.00	430.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		09-Feb-26
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
27	WR-16	4112318	Up-gradation of Exhaust system at PTB at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	30.00	12.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		09-Feb-26
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
28	WR-17	4111201	Renovation & Up-gradation of Exhaust system at Operational Building, different switch room and other place at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	64.00	64.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
29	WR-18	4111317	Providing/Replacement, Installation, testing and commissioning of Chiller units i/c related works at SAIA.	Job	1	NCT-OTM	BOD	CAAB own fund	1400.00	800.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		12-Jan-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
30	WR-19	4111318	Providing & installation of High mast light at existing Isolated parking apron in Kilo, Lima Taxiway in/c. other allied works at Shah Amanat Int'l Airport, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	200.00	50.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Mar-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
31	WR-20	4111318	Providing & installation of Taxiway/ apron light fittings, Transformers, Primary & secondary cables 2 circuit with CCR at existing Isolated parking apron in Kilo, Lima Taxiway in/c. other allied works at shah amanat int'l airport, chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	500.00	1.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
32	WR-21	4111317	Providing, installation, testing & Commissioning of H.T AVR for main power plant at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	700.00	1.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Mar-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									

Approved

8

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
33	WR-22	4112318	Providing, replacement, installation, testing & Commissioning of Generator for emergency power supply at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	580.00	580.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Dec-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									
34	WR-23	4112303	Providing, Installation, Testing and Commissioning of LT Panel & PFI Plant for upgradation of TR1 & TR2 distribution system of Main Sub-Station at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	600.00	300.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
35	WR-24	4112318	Replacement of Old Oil Type Transformer and Supply, Installation, Testing & Commissioning of new 2Nos, 1000KVA and 2 Nos 1600 KVA by providing 2 Nos, 1250 KVA and 2 Nos 2000 KVA Dry Type Transformer and Main sub-station Room with related works located Power House Area of SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	500.00	100.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
36	WR-25	4112318	Internal Electrification & service connection i/c other works for Pond area & old Children Park at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	17.00	17.00	Planned Dates		17-Jun-25	15-Jul-25	05-Aug-25	19-Aug-25	26-Aug-25	23-Sep-25		21-Jan-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
37	WR-26	4111201	Renovation and up-gradation of lighting and fitting/fixture system of PTB & Operational area at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	90.00	90.00	Planned Dates		01-Jun-25	29-Jun-25	20-Jul-25	03-Aug-25	10-Aug-25	07-Sep-25		07-Oct-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									
38	WR-27	4111318	Providing & installation of Street Light in R/W 05 end Area with related work at SAIA, ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	30.00	10.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Mar-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
39	WR-28	4112318	Development of Security Lighting system at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	70.00	40.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
40	WR-29	4112303	Providing, Laying & Installation of 25 KVA Transformer & HT Cable for VOR i/c necessary works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	90.00	45.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
41	WR-30	4111309	Renovation & up-gradation of Central Sewerage Treatment plant i/c other related works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	240.00	235.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Dec-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									
42	WR-31	4111201	Providing & installation of fire Hydrant system in Cargo House at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	150.00	10.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Mar-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
43	WR-32	4111309	Improvement of water supply system - E/M works.	Job	1	NCT-OTM	HOPE	CAAB own fund	62.00	62.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		14-Oct-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									
44	WR-33	4112318	Construction of New Children Park at SAIA, Ctg – E/M Work.	Job	1	NCT-OTM	HOPE	CAAB own fund	60.00	60.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Mar-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
45	WR-34	4111101	Up-gradation of Rest House & CAAB Housing (B-1,2; C-1, 2) in R/A at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	105.00	20.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									

Approved

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Priority-3																				
46	GR-12	4112304	Supply of different type spare parts for Glidepath Brand Conveyor Belt at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	50.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
47	GR-13	4121202	Supply of 300W, 200W, 150W, 100W, 50W & 30W LED light fittings for Security lighting system at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
48	WR-35	4111318	Upgradation of CCR Sub-station (Sub-Station -D & CCR room) for facilitating of AGL Equipment's (related to Runway Overlay project) in/c upgradation of RDML System and other allied & Civil Works at SAIA.	Job	1	NCT-OTM	BOD	CAAB own fund	2500.00	100.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		12-Jan-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
49	WR-36	4112316	Providing, Replacement/ Repairing of wooden floor, roller unit assembly i/c. others related works for PBB at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	30.00	30.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
50	WR-37	4111201	Internal Electrification & service connection i/c other works for Community Center at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	150.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
51	WR-38	4111101	Development of Electrical distribution system of Switch room for passenger Terminal Building at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	70.00	70.00	Planned Dates		05-Aug-25	02-Sep-25	23-Sep-25	07-Oct-25	14-Oct-25	11-Nov-25		11-Dec-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									
52	WR-39	4112303	Providing, Installation, Testing & commissioning of HT Panel, Transformer, LT Panel, PFI Panel i/c other related work for newly installed Sub-station "C" (Normal Line) at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	360.00	100.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
53	WR-40	4111313	Providing & Laying HT Power cable and other allied works for Sub-Station "C" at Shah Amanat International Airport, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	150.00	150.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
54	WR-41	4112304	Supply, Installation, Testing & Commissioning of 100 KVA Stand by Generator with Industrial Cart & Trolley at Shah Amanat international Airport, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	70.00	70.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
55	WR-42	4111201	Providing, installation, testing & Commissioning of 1800 KVA in replacement of 950 KVA Generator for emergency power supply at TB at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	800.00	1.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
56	WR-43	4112301	Providing & installation of Weighing scale for Cargo i/c other related works at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	29.00	40.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		12-Jan-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
57	WR-44	4112303	Providing and fitting/ fixing of Motorized drum, returning drum, driving unit, different type roller and Weighing scale i/c others related works of departure conveyor belt at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	100.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									

Approved

E

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
58	WR-45	4111201	Construction of The Temple at SAIA, Ctg - E/M Work.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		12-Jan-26
											Planned Days		0	28	21	14	7	28	98	120
											Actual Dates									
59	WR-46	4111313	Providing & laying of main power cable, MDB and other allied works for Mosque at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	100.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
60	WR-47	4112318	Internal Electrification & service connection in/c allied works for Fire Vehicle Shade at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	20.00	20.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
61	WR-48	4121201	Providing and Replacement of Jetway Passenger Boarding Bridge in/c other related works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	2000.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
62	WR-49	4112318	Providing & Installation of Apron Guard lighting system in/c related re-location works in adjacent of old Cargo apron area at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	40.00	20.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
63	WR-50	4112318	Providing of LED light & light fittings for 20 Mtr & 35 Mtr Mast Light & Obstruction light at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	50.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
64	WR-51	4112318	Providing, Installation, Testing & Commissioning of Split/ Window type Air Cooler for different area with related work at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	50.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
65	WR-52	4112318	Renovation & Up-gradation of electrical system for Terminal Building at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
66	WR-53	4111314	Providing, Installation of Street Lighting Pole & Ground Lighting system for Cargo Road at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
67	WR-54	4111314	Providing, Installation of 12.5 Mtr Mast Lighting system for different location in-front of PTB at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	100.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
68	WR-55	4111314	Providing, Installation of Street Lighting Pole & Ground Lighting system for Radar & Ansar Barack Road at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
69	WR-56	4111308	Providing & installation of water pump/ motor i/c necessary work for different Guard room at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	30.00	20.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
70	WR-57	4111309	Providing & Installation/ Upgradation of Water Treatment Plant at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	80.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									

Approved

8

SL No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
71	WR-58	4111309	Providing & Installation of Submersible Sewage Pump Motor set for PTB at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	20.00	20.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25	28	13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
72	WR-59	4111201	Supply, installation, testing & commissioning of Fire detection & Alarm system at Passenger Terminal Building and other area at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	290.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
73	WR-60	4111317	Improvement of Existing cargo facilities, toilets, roof drainage, and scanning room in/c. other allied works at at Shah Amanat International Airport, Chattogram- E/M work.	Job	1	NCT-OTM	HOPE	CAAB own fund	35.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
74	GR-14	4121201	Supply of Different Components for AHU's, Pumps and exhaust System Central Air-conditioning system at SAIA. Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	90.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
75	WR-61	4111201	Providing & laying of main service cable, MDB, SDB, Electrification works, Air-conditioning & other allied works for newly proposed EOC room at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	50.00	1.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		14-Oct-25
											Planned Days		0	28	21	14	7	28	98	30
											Actual Dates									
76	WR-62	4112304	Up-gradation of electrification of CIP, VIP and VVIP lounge in PTB at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	30.00	30.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
77	WR-63	4112305	Providing & laying of main power cable, MDB, Air-conditioning system, Fire alarm system and other related works for newly proposed Vertical Extension of Administrative Building at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	50.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
78	WR-64	4111201	Making, Installation, Testing & Commissioning of Ducting system at different places of Terminal Building area in/c other allied works at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	90.00	45.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
79	WR-65	4111313	Providing, Drawing & installation of HT Cable from Halishahor 132/ 33/ 11KV PDB Sub-station to 33/ 11KV CAAB, Sub-station at SAIA, Ctg. (Deposit Work by PDB).	Job	1	NCT-OTM	BOD	CAAB own fund	100.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Nov-25
											Planned Days		0	28	21	14	7	28	98	60
											Actual Dates									
80	WR-66	4112303	Providing & replacement of fins and different type valves of cooling towers for central air conditioning system in/c allied works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	90.00	85.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
81	WR-67	4111201	Providing, Installation of Floor/Ceiling vail baggage unloading system for Arrival Baggage Handling System at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	60.00	50.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									

m ✓ 4

Approved


8

SL. No	Package No	Economic Code	Description of procurement package Goods/ Equipment	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lac Taka)	B.A (In lac Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
82	WR-68	4112305	Providing and Installation of Fire suppressing system in Sub-Station A, B, C, D, E, & PTB at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	100.00	100.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
83	WR-69	4111318	Up-gradation, Providing and Installation of Security lighting system in 05 END i/c other related work at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	31.00	31.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
84	WR-70	4111201	Development & Renovation of Lift & Escalator for Passenger Terminal Building at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	10.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
85	GR-15	4121202	Procurement of HCFC-123 Gas & different spare parts for 4x300 ton Central Air Condition System at SAIA, CTG.	Job	1	NCT-OTM	HOPE	CAAB own fund	30.00	30.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
86	WR-71	411317	Modification and up-gradation of A, B, C, D & E Sub-station of SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	10.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
87	WR-72	4111201	Modification and extension of ducting system i/c others related works of different location of terminal building at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	85.00	85.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
88	WR-73	4111317	Providing and Re-charging of Compressor Oil, HCFC Refrigerant gas R-123, Repairing of Condenser tube, Purge Unit Carbon Tank & Filter i/c related works for Chiller Unit-1, 300TR TRANE Brand Water Cooled Centrifugal Chiller at SALA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	10.00	10.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
89	WR-74	4112318	Providing, fitting/ fixing & Replacement of defective parts i/c related works for lift and escalator at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	40.00	40.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
90	WR-75	4111317	Renovation & Up-gradation of Sub stations 'A' in/c related works at SAIA, Chattogram.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	1.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
91	WR-76	4112304	Providing and Replacement of insulation, jacketing in/c modification of ducting for Central Air Condition system in T/B at SATA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
92	WR-77	4111314	Providing, Installation of Decorative Street Lighting Pole & Ground Lighting system for Main Airport Approach Road at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
93	WR-78	4111314	Providing, Installation of Decorative Street Lighting Pole & Ground Lighting system for VIP Entry & Exit Road at SAIA.	Job	1	NCT-OTM	HOPE	CAAB own fund	25.00	25.00	Planned Dates		08-Jun-25	06-Jul-25	27-Jul-25	10-Aug-25	17-Aug-25	14-Sep-25		13-Dec-25
											Planned Days		0	28	21	14	7	28	98	90
											Actual Dates									
Total: EC & BA (P1+P2+P3)									22214.74	11103.53										


 Mohammed Sana Ullah
 Assistant Engineer (E/M)
 Shah Amanat International Airport
 Chattogram.


 Group Captain Shaikh Abdullah Alamgir
 afwc, psc
 Director
 Shah Amanat International Airport, Chattogram.


 মোঃ আল-মামুন
 নির্বাহী প্রকৌশলী (ই/এম)
 ই/এম বিভাগ-৩, সিএএবি, ঢাকা।


 25.11.2025
 জাতীয় স্বাস্থ্য
 তত্ত্বাবধায়ক প্রকৌশলী (ই/এম)
 ই/এম সার্কেল-প্রকল্প,
 সিএএবি, কুমিল্লা, ঢাকা।


 মোঃ আল-মামুন
 প্রকল্প প্রকৌশলী (ই/এম)
 সিএএবি, সলার ল্যান্ড, ঢাকা।

Approved

8

REVENUE BUDGET

ACCOUNTS HEAD-3258134 (3001)

Approved

a) Financial Year
b) Reporting Period

2025-2026	Budget Allocation	175.00	Ministry / Division	Civil Aviation Authority of Bangladesh
	Proposed Plan (E.C)	188.00	Head of Procuring Entity / Implementing Agency	Chairman, CAAB, Kurmitola, Dhaka
Proposed Expenditure up to June 2026		175.00		

PROCUREMENT OF GOODS

SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	B.A in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
REVENUE BUDGET																			
3258134 (3001) - (Repair & Maintenance of Aerodrome (E/M))																			
Priority-1																			
1	WR-1	Repair & Maintenance of RDML-Runway Distance Marker light with related work at SAIA, CTG.	Job	1	OTM	HOPE	CAAB own fund	35.00	35.00	Planned Dates		28-May-25	11-Jun-25	25-Jun-25	02-Jul-25	09-Jul-25	06-Aug-25		05-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
Priority-2																			
2	WR-2	Temporary Illumination of Main Approach Road, Terminal Building, Technical & Admin Building, Japani Gate, Mosque Gate and other Places for Celebration of different occasion at Shah Amanat International Airport, Chattogram.	Job	1	OTM	HOPE	CAAB own fund	12.00	12.00	Planned Dates		05-Jun-25	19-Jun-25	03-Jul-25	10-Jul-25	17-Jul-25	14-Aug-25		13-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
3	PSN-1	Operation, Maintenance, Minor repairing & Cleaning i/c other allied works for Airport FOD, Grass Cut & Collect Machine, Tractor for Shah Amanat International Airport, Chattogram (For 12 Months).	Job	1	OTM	HOPE	CAAB own fund	28.00	15.00	Planned Dates		10-Jun-25	24-Jun-25	08-Jul-25	15-Jul-25	22-Jul-25	19-Aug-25		18-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
4	WR-3	Relocation & Providing, Installation of HT & LT Cable at Extension of turning pad in 23 & 05 END of runway at SAIA.	Job	1	OTM	HOPE	CAAB own fund	20.00	20.00	Planned Dates		20-Jun-25	04-Jul-25	18-Jul-25	25-Jul-25	01-Aug-25	29-Aug-25		28-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
Priority-3																			
5	GR-1	Supply of consumable materials for day-to-day maintenance work i/c others components for Airfield Lighting Systems and others installations at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	13.00	13.00	Planned Dates		25-Sep-25	09-Oct-25	23-Oct-25	30-Oct-25	06-Nov-25	04-Dec-25		03-Jan-26
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
6	WR-04	Repair & Replacement of CCR, Obstruction light, Crash alarm, Beacon light, Windsock & Apron lighting system and others associated accessories of Control System at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	15.00	15.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
7	WR-05	Repair, replacement & re-wiring of Officers Dormitory-16 unit, D-2-6 unit, E-1-4 unit, E-2-6 unit, F-2-10 unit & E-3-6 unit in R/A at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	45.00	45.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
8	WR-06	Re-arrangement of E/M AGL store room & Office room including allied works at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	5.00	5.00	Planned Dates		20-Aug-25	03-Sep-25	17-Sep-25	24-Sep-25	01-Oct-25	29-Oct-25		28-Nov-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									

m 2 4 2 2

Approved

2


SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	B.A in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
REVENUE BUDGET																			
3258134 (3001) - (Repair & Maintenance of Aerodrome (E/M))																			
9	WR-07	Repairing/ Replacement of different type spares of Electro-mechanical equipment, Faulty Cable/ Wiring, for Emergency recovery of E/M Installation at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	5.00	5.00	Planned Dates		25-Sep-25	09-Oct-25	23-Oct-25	30-Oct-25	06-Nov-25	04-Dec-25		03-Jan-26
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
10	WR-08	Repairing/ Modification of control system with fault finding and replacement of necessary spares for smooth functioning of E/M installation at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	5.00	5.00	Planned Dates		20-Sep-25	04-Oct-25	18-Oct-25	25-Oct-25	01-Nov-25	29-Nov-25		29-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
11	WR-09	Unseen & Emergency- Supply and Works.	Job	1	OTM	HOPE	CAAB own fund	5.00	5.00	Planned Dates		20-Aug-25	03-Sep-25	17-Sep-25	24-Sep-25	01-Oct-25	29-Oct-25		28-Nov-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
Total: EC & BA (P1+P2+P3)								188.00	175.00										



Mohammed Sana Ullah
Assistant Engineer (E/M)
Shah Amanat International Airport, Chattogram.



Group Captain Shaikh Abdullah Alamgir
afwc, psc
Director
Shah Amanat International Airport, Chattogram.


25.11.2025

গুভার্নার বড়ো
তত্ত্বাবধায়ক প্রকৌশলী (ই/এম)
ই/এম সার্কেল-একর,
সিএএবি, কুমিল্লা, ঢাকা।



মোঃ আব্দুল্লাহ আল-মামুন
প্রকৌশলী (ই/এম)
সিএএবি, সার্বদত্ত, ঢাকা

Approved



REVENUE BUDGET

ACCOUNTS HEAD-3258105 (3003)

Approved

a) Financial Year
b) Reporting Period

2025-2026	Budget Allocation	370.00	Ministry / Division	Civil Aviation Authority of Bangladesh
	Proposed Plan (E.C)	381.96	Head of Procuring Entity / Implementing Agency	Chairman, CAAB, Kurmitola, Dhaka
Proposed Expenditure up to June 2026		370.00		

PROCUREMENT OF GOODS

SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	Budget Allocation in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
REVENUE BUDGET																			
3258105 (3003) - (Repair & Maintenance of Communication Equipment)																			
Priority-1																			
1	PSN-2	Monthly operation & maintenance of 2x950KVA & 2x350 KVA Engine Generator sets in/c other related works for Main power house at SAIA, Ctg. (36 months)	Job	1	OTM	HOPE	CAAB own fund	37.40	7.50	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
2	WR-1	Supply of different size Power cable for maintenance & Emergency work for all Sub-station & switch room at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	54.00	54.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
Priority-2																			
3	GR-1	Supply of different type Filters, accessories, Mobil, Oil and others for Engine Generating sets at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	14.00	14.00	Planned Dates		20-May-25	03-Jun-25	17-Jun-25	24-Jun-25	01-Jul-25	29-Jul-25	07-Oct-25	28-Aug-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
4	WR-2	Checking, testing and minor repairing of different capacity sub-stations at SAIA.	Job	1	OTM	HOPE	CAAB own fund	10.00	10.00	Planned Dates		10-May-25	24-May-25	07-Jun-25	14-Jun-25	21-Jun-25	19-Jul-25		18-Aug-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
5	PSN-3	Annual Operation & Maintenance of Electro-Mechanical System at SAIA, Ctg. (for 24 Months)	Job	1	OTM	HOPE	CAAB fund	77.51	26.00	Planned Dates		10-Jun-25	24-Jun-25	08-Jul-25	15-Jul-25	22-Jul-25	19-Aug-25		18-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
6	WR-3	Thorough maintenance, servicing and minor repairing including related works for Single Package type A/C unit at Operation Building at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	10.00	10.00	Planned Dates		05-Sep-25	19-Sep-25	03-Oct-25	10-Oct-25	17-Oct-25	14-Nov-25		14-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
7	WR-4	Providing & fitting/ fixing of Battery for Main P/H, Different Sub-station & Generator at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB own fund	32.00	32.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
Priority-3																			
8	GR-2	Supply of various type Spare Parts for different capacity & different type split type A/C at SAIA, Ctg.	Job	1	OTM	M(Ops)	CAAB own fund	50.00	50.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
9	WR-5	Repairing, Maintenance & Replacement of different parts for generator & underground Fuel reservoir in/c firefighting system & other related works at SAIA, ctg.	Job	1	OTM	M(Ops)	CAAB own fund	17.00	17.00	Planned Dates		20-Sep-25	04-Oct-25	18-Oct-25	25-Oct-25	01-Nov-25	29-Nov-25		29-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									

m

Approved


8

SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	Budget Allocation in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
REVENUE BUDGET																			
3258105 (3003) - (Repair & Maintenance of Communication Equipment)																			
10	WR-6	Repairing, maintenance & replacement & upgradation of Lightening Protection system at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB fund	20.00	20.00	Planned Dates		25-Sep-25	09-Oct-25	23-Oct-25	30-Oct-25	06-Nov-25	04-Dec-25		03-Jan-26
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
11	PSN-4	Monthly Operation & Maintenance of Engine Generator sets, Apron Mast, Airport Signage, AGL system & related works at SAIA, Ctg. (24 months)	Job	1	OTM	HOPE	CAAB own fund	50.00	15.00	Planned Dates		25-Sep-25	09-Oct-25	23-Oct-25	30-Oct-25	06-Nov-25	04-Dec-25		03-Jan-26
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
12	WR-7	Repair/ Replacement & testing of Faulty HT Incoming Power Cable at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB fund	35.00	35.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
13	WR-8	Providing & Laying of Power Cable from Emergency line for CC Camera at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB fund	35.00	35.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
14	WR-9	Repair & Replacement of spares of Height Rider and Scissor Lift at SAIA, Ctg.	Job	1	OTM	HOPE	CAAB fund	7.50	7.50	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
15	WR-10	Repairing, Painting & Servicing of different size SDB, Street pole, Ceiling fan & others related works at SAIA.	Job	1	OTM	HOPE	CAAB fund	15.00	15.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
16	WR-11	Rewiring/ replacement of electrical fitting/ fixture i/c other related works of Terminal Building at SAIA	Job	1	OTM	HOPE	CAAB fund	11.00	11.00	Planned Dates		10-Sep-25	24-Sep-25	08-Oct-25	15-Oct-25	22-Oct-25	19-Nov-25		19-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
17	WR-12	Unseen & Emergency- Supply and Works.	Job	1	OTM	HOPE	CAAB fund	11.00	11.00	Planned Dates		15-Sep-25	29-Sep-25	13-Oct-25	20-Oct-25	27-Oct-25	24-Nov-25		24-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
Total: EC & BA (P1+P2+P3)								486.41	370.00										


 Mohammed Sana Ullah
 Assistant Engineer (E/M)
 Shah Amanat International Airport
 Chattogram.


 Group Captain Shaikh Abdullah Alamgir
 afwc, psc
 Director
 Shah Amanat International Airport, Chattogram.


 মোঃ আল-মামুন
 নির্বাহী প্রকৌশলী (ই/এম)
 ই/এম বিভাগ-৩, সিএএবি, ঢাকা।


 25.11.2025
 মোঃ আবুল কালাম
 প্রধান নির্বাহী প্রকৌশলী (ই/এম)
 ই/এম সার্কেল-একক, সিএএবি, কুবিটোলা, ঢাকা।

Approved



REVENUE BUDGET

ACCOUNTS HEAD-3258107 (3005)

Approved

- a) Financial Year
b) Reporting Period

2025-2026	Budget Allocation	400.00
	Proposed Plan (E.C)	595.15
Proposed Expenditure up to June 2026		400.00

Ministry / Division:	Civil Aviation Authority of Bangladesh
Head of Procuring Entity / Implementing Agency:	Chairman, CAAB, Kurmitola, Dhaka

PROCUREMENT OF GOODS/WORKS

SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	Budget Allocation in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
REVENUE BUDGET																			
3258107 (3005) - (Repair & Maintenance of Building)																			
Priority-1																			
1	GR-1	Supply of Inverter, AC Proportional Circuit Board for Jetway Passenger Boarding Bridge at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	31.00	31.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
2	GR-2	Supply of Actuator, Hand held Programmer for Jetway passenger boarding bridge at SAIA.	Job	1	NCT-OTM	HOPE	CAAB fund	18.00	18.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
3	WR-1	Rewiring/ replacement of electrical fitting/ fixture i/c other related works of medical centre, different quarters at SAIA	Job	1	NCT-OTM	HOPE	CAAB fund	17.00	17.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
4	WR-2	Providing and replacement of infill/ fins and painting the cooling tower outer site for central air conditioning system i/c. allied works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	37.00	37.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
5	WR-3	Providing and Replacement of Tang & Van Operator assembly, Bearing assembly, Refrigerant oil & solenoid valve etc. including related works for Trane Brand water cooled chiller unit-4 at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	52.00	52.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
6	WR-4	Providing/ Replacement/ Modification/ Overhauling of 03 Nos Escalator & 02 Nos Lift including other related works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	99.00	99.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
7	PSN-5	Maintenance, Servicing, Minor repairing of Lift & Escalators, Conveyor belt, Weighing scale in/c other related works at SAIA, Ctg. (36 months).	Job	1	NCT-OTM	HOPE	CAAB fund	42.15	3.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									
8	WR-5	Repair, maintenance, rewinding of different capacity motor, pump, AVR i/c related works at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	7.00	7.00	Planned Dates		Ongoing Works							
										Planned Days									
										Actual Dates									

Approved

m d y 2 8

SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	Budget Allocation in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Priority-2																			
7	PSN-6	Yearly Servicing, Maintenance, Minor repairing & Cleaning for Split type Air-Condition system i/c other allied works at SAIA, Ctg (24 Months).	Job	1	NCT-OTM	HOPE	CAAB fund	95.00	12.00	Planned Dates		20-Jun-25	04-Jul-25	18-Jul-25	25-Jul-25	01-Aug-25	29-Aug-25		28-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
9	PSN-7	Maintenance, Servicing, Minor repairing of Lift & Escalators, Conveyor belt, Weighing scale in/c other related works at SAIA, Ctg. (36 months).	Job	1	NCT-OTM	HOPE	CAAB fund	84.00	11.00	Planned Dates		20-Jun-25	04-Jul-25	18-Jul-25	25-Jul-25	01-Aug-25	29-Aug-25		28-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
10	WR-6	Repairing/ Servicing/ Replacement and Fitting/ Fixing of different damaged/ unserviceable parts & maintenance equipment i/c. others related works for PBB at SAIA,	Job	1	NCT-OTM	HOPE	CAAB fund	16.00	16.00	Planned Dates		20-Jun-25	04-Jul-25	18-Jul-25	25-Jul-25	01-Aug-25	29-Aug-25		28-Sep-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
11	WR-7	Repair/ Replacement of necessary spare parts and Overhauling of Arrival Carousel Conveyor Belt and departure conveyor belts with related works at SAIA, Ctg	Job	1	NCT-OTM	HOPE	CAAB fund	30.00	30.00	Planned Dates		05-Sep-25	19-Sep-25	03-Oct-25	10-Oct-25	17-Oct-25	14-Nov-25		14-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
12	WR-8	Monthly Maintenance, Servicing, Minor Repairing of Boarding Bridge i/c other related works at SAIA, Ctg (36 Month).	Job	1	NCT-OTM	HOPE	CAAB fund	10.00	10.00	Planned Dates		12-Aug-25	26-Aug-25	09-Sep-25	16-Sep-25	23-Sep-25	21-Oct-25		20-Nov-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
13	GR-3	Procurement of Switch, socket, circuit, LED tube light, spot light, cable, ceiling fan and other E/M works at SAIA.	Job	1	NCT-OTM	HOPE	CAAB fund	20.00	20.00			12-Aug-25	26-Aug-25	09-Sep-25	16-Sep-25	23-Sep-25	21-Oct-25		20-Nov-25
												0	14	14	7	7	28	70	30
14	WR-9	Repair, replacement & re-wiring of G-1-10 unit & G-2-6 unit in R/A at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	15.00	15.00	Planned Dates		16-Mar-25	30-Mar-25	13-Apr-25	20-Apr-25	27-Apr-25	25-May-25		24-Jun-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									

Approved


2

SL. No	Pack. No.	Description of procurement package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost in lac Taka	Budget Allocation in lac Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Priority-3																			
16	WR-10	D-scaling of FCU evaporator unit, Cleaning & flushing of chilled water close circuit including replacement of chemical dosing system of central air conditioning system at SAIA, Ctg.	Job	1	NCT-OTM	HOPE	CAAB fund	15.00	15.00	Planned Dates		25-Sep-25	09-Oct-25	23-Oct-25	30-Oct-25	06-Nov-25	04-Dec-25		03-Jan-26
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
17	WR-11	Unseen & Emergency- Supply and Works.	Job	1	NCT-OTM	HOPE	CAAB fund	7.00	7.00	Planned Dates		20-Sep-25	04-Oct-25	18-Oct-25	25-Oct-25	01-Nov-25	29-Nov-25		29-Dec-25
										Planned Days		0	14	14	7	7	28	70	30
										Actual Dates									
Total: EC & BA (P1+P2+P3)								595.15	400.00										


 Mohammed Sana Ullah
 Assistant Engineer (E/M)
 Shah Amanat International Airport
 Chattogram.


 Group Captain Shaikh Abdullah Alamgir
 afwc, psc
 Director
 Shah Amanat International Airport, Chattogram.


 মোঃ আল-মামুন
 নির্বাহী প্রকৌশলী (ই/এম)
 ই/এম বিভাগ-৩, সিএএবি, ঢাকা।


 25-11-2025
 শুভাশীনি বড়ুয়া
 তত্ত্বাবধায়ক প্রকৌশলী (ই/এম)
 ই/এম সার্কেল-একক,
 সিএএবি, কুর্নিটোলা, ঢাকা।


 মোঃ জাকিয়া হোসেন
 প্রধান প্রকৌশলী (চ.স.)
 সিএএবি, শের দপ্তর, ঢাকা।

Approved

